# REPORT ON THE CONSTRUCTION OF HOUSEHOLE LATRINES IN NAYORIGO-APUBEO SUPPORTED BY

### **Background to the Project**

Water and sanitation situation in Ghana and Bongo District

### Recipient organization

# Implementation strategies + + workplan for construction

THE STEPS WE FOLLOW FOR WORK IMPOLIMENTATION

- 1. We first of all carriage out community identification and selection
- with ten household lists 2. Meeting with entire community were they all agreed that Apubeo a section of Nayorigo should be the beneficiary and they came out
- what is expected from the community. 3. We went back for the third meeting of beneficiaries of 10 and we discuss about the project and were the project is coming from and
- 4. The forth meeting was signing of agreement and contract forms and introduction of Artisan to beneficiaries and discusses on what the artisan is going to do and what support community will also give for the project to come on will
- DWST till project ends. 5. The firth meeting, Artisan, Landlord and DWST together selecting of sett and setting out pit for digging. Now monitoring by

## Identification and selection of beneficiaries implementation and outputs:

because the child was in the hospital for a long time and with rains now he is not able to build but will do that in the dry season. being able to roof because they have no money to buy wood and premise to do that after the harvest. One is not with superstructure Total number of 10 substructure line with cover slabs and 9 successfully completed with superstructure but tow families have not

# We still have outstanding activities to undertake.

- Hand washing and hygiene promotion training for beneficiaries and this will be than by Environmental Health Unity and they will take three thousand Ghana cedis for this program.
- . We also need to buy paint for the numbering of toilets
- 3. We still have to monitoring the remaining three to be completed

Challenges

problem to understand. DWSTs has to go for monitoring all the time, any time they were not at Nayriogo, beneficiaries stop working which was a big The expected time for work completion was not realized because beneficiaries delayed in digging of pits which was not good

## Conclusion: issues recommendation

construction of 10 household toilets for ten families in Nayorigo Apubeo. on my story about water and sanitation situations in my District Bongo. It's this back ground that some monies were raised for the warmly welcome me I was accepted to say with them, during my stay they organizers schools and friends around for me to give talks been noted to result in increased water-related diseases in the country. In order to address this I wrote a paper on WATER SUPPLY Poor sanitation, inadequate hygiene facilities and practices, and lack of potable water, especially in rural and poor urban areas, have Elphick and he warmly in visited me to Cambridge after reading my paper. When I arrived I meet his Lovely wife Lesley Elphick who CHALLENGES IN RURALL GHANA and I attended an international workshop on water and sanitation in Edinburgh.I met Jonathan

**EXPENDITURE** because the child was in the hospital for a long time and with rains now he is not able to build but will do that in the dry season. being able to roof because they have no money to buy wood and premise to do that after the harvest. One is not with superstructure Total number of 10 substructure line with cover slabs and 9 successfully completed with superstructure but tow families have not

Confidential Financial Data	MATERIALS BOUGHT: Cement13.50*80bags=1080
<b> </b>	I I

	Confidential Financial Data	
. – – –		 _ ;

# We still have outstanding activities to undertake.

- Hand washing and hygiene promotion training for beneficiaries and this will be than by Environmental Health Unity and they will take three thousand Ghana cedis for this program.
- We also need to buy paint for the numbering of toilets
- We still have to monitoring the remaining three to be completed

### namenge

problem to understand. DWSTs has to go for monitoring all the time, any time they were not at Nayriogo, beneficiaries stop working which was a big The expected time for work completion was not realized because beneficiaries delayed in digging of pits which was not good.

# CAMBRIBGE SPONSORSHIP LIST FOR CONSTRUCTION OF TEN HOUSEHOLD LATRINES FOR

Z	NAYORIGO COMMUNITY			
	NAME	HOUSE NAME	POPUL	CODE
			ATION	NO
1	AKANKIKESI	<b>AKAMBASE's HOS</b>	52	CAM08
2	ATIBIRE AKOLBEORO	AKOLBEORO HOS	21	CAM09
သ	AKAYIRE APUBEO	AKAYIRE HOUSE	10	CAM10
4	AKAKOOM ATIKOONO	TAKOONABA HOUSE	25	CAM03
2	ABURIPOORUM AWINE	AWINE HOUSE	16	CAM04
6	JAMES AKAMUGRI	AKAMUGRI HOUSE	29	CAM01
7	AGANA MARK	AKONGE HOUSE	29	CAM02
<b>∞</b>	ATAMPUGRE NYAABA	APELBA HOUSE	29	CAM05
9	AYIPAALA ABAGNA	ABANGNA HOUSE	21	CAM06
10	ABONGO APIRA	APIRA HOUSE	10	CAM07

The table above shows the names of benefices and the number of people in a house that will be using the latrine.

The baseline server indicate that out of 35 houses with the total population of 648 in Apubeo ,19 houses with population of 421 now have access to toilet.

Household Population Data sheet Community Name: NAYORIGO

Section	Nama	APUBEO	
Section	-Name: A	XPUBEA)	,

	Section Name:APUBEO												
NO	Name of Household	M V		W C	Blind		Crip	ple	Toil				
													Tot
										1	al		
					M	F	M	F	Ol	New			
1		1.1	12	_					d	CAN	20		
1	A Ironen oni'la hanga	11	13	5						CAM 01	29		
2	Akamugri's house	8	7	14						CAM	29		
	Akonge Aboo's house	8	_ ′	17						02	29		
3	TRONGE 71000 3 House	7	7	11						CAM	25		
	Takonaba;s house	'	,	11						03			
4		4	6	5	1					CAM	16		
	Awine's house									04			
5		8	7	14						CAM	29		
	Apelba's house									05			
6		4	5	12						CAM	21		
	Abagna's house									06	1.0		
7	Apira' house	3	3	4						CAM	10		
8	Akambase's house	10	21	27						07 CAM	58		
0	Akambase's nouse	10	21	21						08	38		
9	Akolbeoro's house	7	4	10						CAM	21		
	Thorseof Shouse	,		10						09			
10	Akayire's house	2	2	6						CAM	10		
										10			
11	Atanga's house	7	5	8					do		20		
12	Adoor's house	8	10	9					do		27		
12									1		1.0		
13	Atedongo-sch's house	2	3	5					do		10		
14		6	7	10					do		23		
14	Alhayi 's house	0	/	10					uo		23		
15	Adommolga,s hse	10	7	5					do		22		
13	Tuommoiga,s nise		,						a.o				
16	Atimbelle's hse	2	6	10					do		18		
17	Atiadombire,s Hse	6	6	15					do		27		
18	Atongo,s hse	6	6	10					do		22		
10													
19	Adagwine,s hse	2	2	0					do		4		
										1			

20	Nsobono 's hse	5	5	10				25
21	Aberimbre	4	6	6				16
22	Abooymga	3	2	6				11
23	Agoone	2	1	4				7
24	Adoosi	5	4	14				24
25	Apiah	1	3	5				9
26	Apibrre	4	4	6				14
27	Ayinga yuure	3	5	5				13
28	Ati bre	3	3	11				17
29	Abagng Abane	2	3	4				9
30	Abokwine	1	3	4				8
31	Awoo	6	5	7				18
32	Akentera	6	4	9				19
33	Awobire	1	1	4				6
34	Atibila	4	5	5				14
35	Akapire	7	4	6				17
36								
37								

M= Men 176

W=Women 186

C= Children 286

TOTAL 648

### New List waiting for next year Community Name: Nayorigo Section Name: Atosalum

	Name of the Household					
NO						
1	Ayu-ungo yire					
2	Ayibe –Kugre Yire					
3	Atimbelkolgo Yire					
4	Aforige Yrre					
5	Akummolga Yire					
6	A bisoh yire					
7	Atogle yire					
8	Akobga yire					
9	Abaa yire					
10	Akongyambire yire					
11	Akayibre yire					
12	Age-ere Yire					
13	Alia Yire					
14	Abasaakugre Yire					
14	Abazure Yire					
15	Agosgo Yire					
16	Awongo Yire					
17	Nyaaba hse Yire					
18	Alex Yire					

M= Men W=Women

C= Children